	23 23 23 23 23 23 23 23 23 23 23 23 23 2	
	Inn-23 May-23 May-23 May-23 May-24 May-24 May-26 May-27 May-28 May-28 May-28 May-28 May-27 May-27 May-28 May-28	Notes
Planning		
lanning application submission		Completed: 27/05/2019
lanning Committee resolution		Confirmed: 13/01/2023
inalise Section 111/106 Agreements		
eceipt of planning approval		Baseline: 31/12/2021
ischarge planning conditions		
elivery Strategy		
ouncil interim approval of delivery strategy		Economy & Growth Committee
ouncil approval of gateway review, business case and delivery strategy		
ouncil approve to proceed with Dairy House Farm		
ouncil approval of Pre-Construction / Accelerated works		Full Council
ouncil approval of Main Contract		Delegated from Full Council
rocurement		
frastructure Works desk top optimisation		
ntered into main contract for Infrastructure Works		Baseline: 01/04/2022
re-construction		
roject Specifics		
reparatory works: Dairy House Farm		
te preparation works		
ccelerated construction works		
ompletion of HIF funded works		
frastructure Works start on site		Including 3 m mobilisation
frastructure Works Practical Completion		
isposal of Council owned land		
ompletion of sale of Council owned land		
served Matters / Discharge pre-start conditions applications		Multiple phase RM applications
ommencement of housing construction		
ompletion of housing construction	>	>> 2035 based on 2022 market condition

No Milestone

- 1 Receipt of planning approval
- 2 Enter into contract with main contractor for Infrastructure Works
- 3 Infrastructure start on site
- 4 Infrastructure Practical Compliction
- 5 Commencement of tendering of housing delivery partner / main contractor
- 6 Commencement of housing start on site works to owned site
- 7 Enter into contract with housing delivery partner / main contractor for the owned housing outputs