Flood Recovery Update

Overview and Scrutiny Briefing

Vicky Venn Monday 11 November 2019



Working for a brighter future together

Flooding Update – 31 July and 26th October 2019

Presentation will provide an overview of:

- Recovery works summary
- S Construction summary
- Major works summary
 - Wards End Retaining Wall
 - Ingersley Road
- S Other works summary
- Formal Flood Investigation update



Recovery Works - Summary

- 6,672 gullies emptied to date in:
 - Poynton, Adlington, Bollington, Kettleshulme
- Remaining 1024 gullies identified in the recovery schedule will be completed by the end of November in the following areas:
 - Rainow

- Mottram St Andrew
- Pott Shrigley
- Prestbury
- Lyme Handley
- Handforth

- Wilmslow
- Work is ongoing to address 410 issues arising following gully emptying including:
 - High pressure water jetting
 - Replacing broken gully gratings,
 - CCTV camera work,
 - Minor drainage repairs
- 217 tasks completed to date and 193 remaining



Recovery Works - Summary

- S Drainage Investigations CCTV Camera Work
 - S London Road North & South, Poynton
 - S Anglesey Drive, Poynton
 - Macclesfield Road, Holmes Chapel
 - S London Road North Service Road, Poynton
 - S Old Buxton Road, Macclesfield
 - S Well Lane, Hurdsfield
- S Pumping Stations
 - S A34 Melrose Way Neither Alderley and A555 Handforth Bypass have had:
 - § Utilities survey
 - S Environmental survey
 - S Pump assessments
 - S Proposed enhancement work awaiting approval following completion of pump assessments



Recovery Works - Construction Summary

S Works completed:

§ Priest Lane

drainage and carriageway repairs

S Waterside Road, Disley

Crooked Yard Road, Macc Forest

carriageway repairs

carriageway repairs

S Well Lane, Hurdsfield investigation

carriageway repairs and drainage

S Lnagley Road, Sutton

S Chelford Road, Macclesfield

S Buckingham Road, Wilmslow

footway repairs

- footway repairs

footway repairs



Major Works – Wards End Retaining Wall





Major Works – Wards End Retaining Wall

- Scope of scheme currently under review
- Meeting with United Utilities requires them to temporarily divert the water main where the wall has collapsed. Main carries around 5000l/s (high risk). Anticipate 2 weeks for UU to complete works by which time repairs to the highway can be commenced.
- Environmental survey and risk review completed. All statutory undertaker site meetings complete.
- S Area of collapse cleared and stones recovered from both the river and the local land to be used in reconstruction.
- Trees removed from the top of the embankment to facilitate safe access for plant, labour and materials.
- Areas of land collapse made safe, area surveyed with ground penetrating radar to establish locations of any underground voids.
- Street lights repaired to illuminate new footpath.
- S Anticipate completion by end 2019




Major Works – Ingersley Road





Major Works - Ingersley Road

- Scheme 1 week into re-construction from 10 week delivery.
- S Design agreed for temporary sheet piling to support area whilst culvert is replaced.
- § 3D model of services undertaken to assist with sheet piling and services location.
- S Pre-cast concrete pipes to replace culvert arrived and in storage.
- Full ground penetrating radar survey carried out to establish locations of all subsurface voids.






Recovery Works – Other works


- S Higher Lane embankment failure scheme currently under initial design scope. Estimate commencement of works December 2019
- S Bolshaws embankment failure scheme currently under initial design scope. Estimate commencement of works January 2019
- Townfield Lane embankment failure scheme currently under initial design scope. Estimate commencement of works January 2019




Formal Flood Investigation 31st July 2019



Data Collection





Working for a brighter future together

OFFICIAL

Collaboration

Date	Meeting
6 th September	United Utilities
18 th September	Multi-Agency (SBC/EA/UU/CEH/LLFA)
1 st October	Bollington Parish (Community Resilience)
3 rd October	Local plan allocation review
9 th October	Canal and River Trust
17 th October	Poynton Parish (Community Resilience)
25 th October	Kettleshulme Parish (Community Resilience)
7 th November	Poynton Working Group
15 th November	Formal debrief – Multi Agency, incl. town/parish Councils




Responses, Lessons Learnt & Recommendations

- S Engaged with over 500 residents
- **Three community events**
- Investigating over 350 separate flood reports
- Site investigations, watercourses/culverts
- Resident meetings
- Natural Flood Management
- S "Slow the Flow"
- Development of site specific and generic recommendations for all risk management authorities and communities



Development of new Flood Webpage



Inn

Help and accessibility

Website information, privacy and cookies



Further Flooding Event – October 2019

- Weather event in October
- Significant rainfall Friday 25 & Saturday 26 October
- Sorough wide flooding over that period and onwards
- Main river fluvial and localised flooding
- Impacted Borough wide and specially badly in:
 - Nantwich
 ∇rewe
 - S Wybunbury S Alsager
 - Mobberley
 S
 Prestbury
 - S Wilmslow
 S Chelford
- 130 highways calls/incidents
- S Adverse weather desk 2 days, involving over 30 staff



Further Flooding Event – October 2019

S Approx. 100mm rain in 24 hrs in Nantwich, 70mm in 24hrs Northwich




River Weaver level matched highest recorded at Audlem

River Weaver level reached 2.67m at Nantwich



Flood Activities – July and October 2019





Further Flooding Event – October 2019

Clear up operations

The extent of the clear up operations is currently being determined. This operation will include:

- Sweeping, gully emptying, jetting and visible presence of operatives in the community
- Assess the number of gullies across the affected areas, a significant percentage will require emptying and outlets checking for condition
- Siding out and sweeping essential to clear channels, and remove any standing debris and detritus
- S Drainage activities such as cutting of grips, clearance of trash screens, catch pits etc.





Cheshire E

Next Steps

- S Identify and asses the extent of the additional works
- Inspections required on c.66 structures impacted by flooding
- Programme works subject to provision of approved funding
- S Continue to engage with residents, councillors and multi agency partners
- S Complete further S19 report (3rd S19 report in 2019)
- Review formal flood investigations with multi-agency partners
- Internal approval of formal flood investigation
- Publish formal flood investigation online
- Address recommendations
- S Review opportunities for externally funded flood defence schemes

