

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Adults										
Ongoing Schemes - Adults										
Modernising ICT Delivery	638	545	94	16	93	0	0	0	638	0
Enabling Model of Social Care	61	61	0	-6	0	0	0	0	61	0
2008-09 Building Review Block	192	111	81	1	81	0	0	0	192	0
Mayfield Centre	10	4	6	0	6	0	0	0	10	0
Extra Care Housing	2,114	2,094	20	0	20	0	0	0	2,114	0
CAF Phs 2 Demonstrator	2,585	1,158	1,427	461	1,177	250	0	0	2,585	0
Social Care IT Infrastructure	198	19	179	56	179	0	0	0	198	0
Mental Health Capital	104	87	17	0	17	0	0	0	104	0
Community Services Flexible and Mobile working	650	375	275	32	203	72	0	0	650	0
Adults Protect into Paris	50	0	50	0	5	45	0	0	50	0
Mental Health Cap 10-11	104	104	0	0	0	0	0	0	104	0
Adults Social Care 2010-11 ³	180	5	175	62	175	0	0	0	180	0
Total Ongoing Schemes	6,886	4,563	2,324	622	1,956	367	0	0	6,886	0
New Schemes - Adults										
Business Systems for Transformn	200	0	200	0	0	0	0	0	0	200
2011-12 Building Review Block	180	0	180	27	44	136	0	0	180	0
Total 2011/12 New Schemes Approved	380	0	380	27	44	136	0	0	180	200
Total Adults	7,266	4,563	2,704	649	2,000	503	0	0	7,066	200
Childrens & Families										
Ongoing Schemes - Childrens & Families										
TLC Sir William Stanier Comm S	21,598	21,297	302	113	151	0	0	0	21,448	151
Devolved Formula Capital 07-08 East	5,046	4,796	250	189	250	0	0	0	5,046	0
TLC Dean Oak's PS	3,187	3,164	23	1	23	0	0	0	3,187	0
East Cheshire Minor Works Ph3	512	507	5	6	5	0	0	0	512	0
Sandbach Childrens Centres Ph3	783	736	48	19	48	0	0	0	784	0
SCP Childrens Services	47	11	36	0	23	13	0	0	47	0
ICT Childrens Centres Ph3 East	52	3	49	0	49	0	0	0	52	0
Childrens Homes Rationalisation	1,013	1,006	6	0	0	0	0	0	1,006	6
Devolved Formula Cap 08-09 East	4,971	4,442	529	417	529	0	0	0	4,971	0
Integrated Children's Systems (ICS) 08-09 East	922	460	462	6	128	274	60	0	922	0
Children's Workforce Dev Sys East	70	0	70	0	5	65	0	0	70	0
Adults workforce Census East	15	0	15	0	0	15	0	0	15	0
Repairs to Mobile Classroom Ext Schs East	30	29	1	0	0	0	0	0	29	1
TLC Vernons PS Amalgamation	3,753	3,728	25	0	25	0	0	0	3,753	0
Gorseley Bank Floor Repair	1,768	1,633	135	9	135	0	0	0	1,768	0
Brine Leas Sixth Form	7,311	7,214	98	3	98	0	0	0	7,312	0
Devolved Formula Capital	5,400	3,480	1,027	805	1,027	893	0	0	5,400	0
Devolved Formula Capital - In Advance	1,955	1,946	9	118	9	0	0	0	1,955	0
Contact Point / Further Dev of Children's Hub/ e-CAF	382	95	286	-33	133	154	0	0	382	0
Capital for Kitchen & Dining Facilities	595	218	376	5	246	0	0	0	464	130
Primary School & YOT Extension repairs	85	83	3	1	3	0	0	0	86	-1
Springfield Spec School	120	116	4	4	4	0	0	0	120	0
Stapely Broad Lane PS - Replacement of temp accommodation	942	518	424	359	422	2	0	0	942	0
Christ the King Catholic & C of E PS	3,340	3,013	327	175	327	0	0	0	3,340	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Offley Primary School	1,025	954	71	56	70	1	0	0	1,025	0
Cledford TLC Scheme	3,360	3,344	16	2	16	0	0	0	3,360	0
Kings Grove Mobile Replacement	790	428	362	0	362	0	0	0	790	0
Signage (£5k*20 centres, estimate)	10	0	10	0	13	0	0	0	13	-3
Underwood West PH3 Expansion	310	272	38	10	10	0	0	0	282	28
Cheshire East Surestart Aim High for Disabled Children	391	380	11	0	11	0	0	0	391	0
Childrens Social Care	35	0	35	0	17	18	0	0	35	0
ESCR	350	0	350	0	120	230	0	0	350	0
P.A.R.I.S - PCT access	25	0	25	0	25	0	0	0	25	0
Schools - Access Initiative	606	38	568	0	0	568	0	0	606	0
Mallbank Redesignation of Specialist School	50	0	50	0	50	0	0	0	50	0
Tytherington High School Redesignation of Specialist School	25	24	1	0	1	0	0	0	25	0
Targetted Capital Funding (TCF) 14 - 19 Diploma	523	0	523	0	0	523	0	0	523	0
Devolved Formula Capital 10-11	2,462	0	1,779	438	863	1,599	0	0	2,462	0
Harnessing Technology	244	129	115	0	115	0	0	0	244	0
Schools Modernisation Programme	172	0	172	0	122	0	0	0	122	50
Schools - Basic Need	387	223	163	0	210	0	0	0	434	-47
Land Block 10-11	67	0	67	1	67	0	0	0	67	-1
Land Drainage 10-11	63	17	46	20	46	0	0	0	63	0
Feasibility 10-11	82	14	68	0	68	0	0	0	82	0
VA Contributions 10-11	13	2	11	0	11	0	0	0	13	0
Primary Capital Programme (PCP)	22	0	22	0	22	0	0	0	22	0
Specialist Schools	300	0	300	0	300	0	0	0	300	0
Alsager H S Perf Arts Cent	1,134	373	761	0	682	41	0	0	1,096	38
Poynton HS	3,150	0	2,130	431	1,702	1,448	0	0	3,150	0
Tytherington HS	3,130	0	2,153	331	1,800	1,330	0	0	3,130	0
St Johns Wood CS - Sports Barn	268	264	4	0	4	0	0	0	268	0
Adelaide School - New Workshop	200	35	165	0	165	0	0	0	200	0
Malbank School & Sixth Form College	1,185	304	881	0	1,045	0	0	0	1,349	-164
Styal PS Early Years Classroom	135	12	123	0	123	0	0	0	135	0
SureStart Aiming High for Disabled Children	95	94	0	0	0	0	0	0	94	1
Total Ongoing Schemes	84,506	65,403	15,530	3,485	11,679	7,174	60	0	84,316	190
New Schemes - Children & Families										
Devolved Formula Capital 11-12	1,009	0	1,009	100	100	450	431	0	981	28
Minor Works 11-12	0	0	0	0	0	0	0	0	0	0
Oakenclough CC - Co-location (<£100k)	75	0	75	1	75	0	0	0	75	0
Cledford Infants School	653	0	653	3	400	253	0	0	653	0
Minor Works / Accessibility (<£100k)	382	0	382	0	382	0	0	0	382	0
Pear Tree Primary School	95	0	95	86	95	0	0	0	95	0
Ruskin Secondary School	100	0	100	0	100	0	0	0	100	0
Malbank Secondary School	150	0	150	0	0	0	0	0	0	150
Monks Coppenhall Primary School	120	0	55	0	120	0	0	0	120	0
Capital Maintenance Allocation 11-12	163	0	163	0	415	0	0	0	415	-252
Suitability Bids (<£100k)	702	0	702	0	702	0	0	0	702	0
Rode Heath Primary School	114	0	20	0	20	94	0	0	114	0
Wilmslow High Secondary School	120	0	40	0	0	120	0	0	120	0
Lower Park Primary School	103	0	80	0	79	23	0	0	102	1
Havannah Primary School	155	0	40	0	30	125	0	0	155	0
Parkroyal Primary School	144	0	144	0	169	0	0	0	169	-25
Styal Primary School	125	0	63	0	30	95	0	0	125	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Adelaide Special School	122	0	87	0	87	35	0	0	122	0
Goostrey Primary School	162	0	48	0	48	114	0	0	162	0
Middlewich High Secondary School	225	0	163	0	225	0	0	0	225	0
Mossley Primary School	149	0	149	0	149	0	0	0	149	1
The Dingle Primary School	112	0	21	0	21	91	0	0	112	0
Alsager Highfields Primary School	127	0	17	0	17	110	0	0	127	0
Gorsey Bank Primary School	227	0	105	0	105	122	0	0	227	0
Asset Management Condition Priority	1,000	0	1,000	0	0	0	0	0	0	1,000
Mobile Replacements (<£100k)	124	0	124	89	99	0	0	0	99	25
Park Lane Special School	140	0	70	3	70	70	0	0	140	0
Alsager Secondary School	319	0	15	0	15	304	0	0	319	0
The Quinta Primary School	755	0	44	0	25	730	0	0	755	0
Lostock Hall Primary School	252	0	15	0	15	237	0	0	252	0
Leighton Primary School	367	0	19	0	44	348	0	0	392	-25
Bexton Primary School	535	0	46	0	46	489	0	0	535	0
Sound & District Primary School	252	0	15	0	15	237	0	0	252	0
Residential Dev Programme 11-12	1,500	0	1,500	2	918	582	0	0	1,500	0
Short Break Re Provision 11-12	700	0	700	29	300	0	0	0	300	400
Pupil Referral Unit 11-12	1,500	0	1,500	33	500	1,000	0	0	1,500	0
Basic Need 11-12	0	0	0	0	0	0	0	0	0	0
Lindow Primary School - Basic Needs 11-12	350	0	280	0	350	0	0	0	350	0
Beechwood Primary School - Basic Needs 11-12	521	0	71	0	71	450	0	0	521	0
Oakefield Primary School - Basic Needs 11-12	742	0	90	0	90	652	0	0	742	0
Lacey Green Primary School - Basic Needs 11-12	140	0	140	0	140	0	0	0	140	0
Specialist Special Needs Provision 11-12	2,000	0	100	0	0	2,000	0	0	2,000	0
Short Breaks for Disabled Children	203	0	203	0	203	0	0	0	203	0
Church Lawton - Specialist Provision	1,617	0	5	2	5	560	1,052	0	1,617	0
Total 2011/12 New Schemes Approved	18,351	0	10,298	348	6,275	9,291	1,483	0	17,050	1,301
Total Childrens & Families	102,857	65,403	25,828	3,833	17,954	16,465	1,543	0	101,366	1,491
Places & Organisational Capacity										
Ongoing Schemes - Community Services										
Car Park Charges Congleton	131	131	0	-4	0	0	0	0	131	0
Thomas Street Car Park - West	77	77	0	-3	-3	0	0	0	74	3
Improving Leisure Facilities	55	-15	70	51	70	0	0	0	55	0
Nantwich Pool Enhancements (part-funding)	1,074	0	724	0	0	1,129	0	0	1,129	-55
Imps to Chapel Street Car Park	234	219	0	5	15	0	0	0	234	0
Sandbach United Football complex	2,220	705	1,516	1,494	1,480	45	0	0	2,230	-10
Swim for Free Capital	128	42	86	81	86	0	0	0	128	0
Leisure Centre General Equipment	59	53	5	17	6	0	0	0	59	0
Residents Parking Schemes	282	90	32	0	32	160	0	0	282	0
Car Park Improvements	172	3	169	93	120	49	0	0	172	0
CCTV /UTC Rationalisation	1,248	133	1,115	517	1,115	0	0	0	1,248	0
Total Ongoing Schemes	5,680	1,438	3,717	2,251	2,921	1,383	0	0	5,741	-62
New Schemes - Community Services										
Leisure Cent ICT Member Sys	200	0	200	0	6	194	0	0	200	0
Refurb of Oakley Centre	250	0	250	0	0	0	0	0	0	250
Athletics Track at Macc L C	80	0	80	50	60	0	0	0	60	20
H & S Works at Macc L C	50	0	50	0	25	0	0	0	25	25

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Lifestyle Centre Refurbishment at MLC	0	0	0	0	115	0	0	0	115	-115
Lifestyle Centre Refurbishment at WLC	0	0	0	0	75	0	0	0	75	-75
Car Park Improvements 11/12	300	0	0	0	0	150	150	0	300	0
Community Safety Schemes 11/12	30	0	30	0	30	0	0	0	30	0
Total 2011/12 New Schemes Approved	910	0	610	50	311	344	150	0	805	105
Total Communities	6,590	1,438	4,327	2,301	3,232	1,727	150	0	6,546	43
Ongoing Schemes - Development										
Private Sector Assistance Initiative	1,520	1,007	204	13	96	315	101	0	1,519	0
Affordable Housing - Assisted Purchase Scheme	600	418	182	86	159	0	0	0	577	23
Tatton Park - Conservatory/Orangery	516	35	481	540	540	0	0	0	575	-59
Farms Estates Reorganisation & Reinvestment	1,410	71	1,339	0	13	1,326	0	0	1,410	0
Office Accommodation Strategy	9,800	5,034	4,766	0	4,796	0	0	0	9,830	-30
Crewe Town Squares - Lyceum Square	1,859	1,789	70	-5	37	33	0	0	1,858	0
Crewe Town Squares/ Shopping Facilities Refurbishment & Toilets	2,909	1,874	100	1	100	935	0	0	2,909	0
Choice Based Lettings	222	182	40	0	8	32	0	0	222	0
Affordable Housing Initiatives	870	559	311	0	0	155	155	0	870	0
Housing Grants - S106 Funded (Ex MBC)	1,045	780	265	27	265	0	0	0	1,045	0
Social Housing Grants/ Enabling Affordable Housing	861	401	318	0	318	141	0	0	860	1
Market Square, Crewe - Interim Improvements	251	233	18	17	18	0	0	0	251	0
Parkgate	1,282	236	145	3	80	966	0	0	1,282	0
Astbury Marsh Caravan Site	42	0	42	11	42	0	0	0	42	0
Private Sector Housing Assistance Initiative	853	81	533	236	386	386	0	0	853	0
Disabled Facilities Grant	1,145	836	308	308	308	0	0	0	1,144	0
Affordable Housing - Assisted Purchase Scheme	330	0	330	0	90	0	0	0	90	240
Empty Homes Initiatives	500	0	100	0	50	450	0	0	500	0
Town Centres Spatial Regeneration	845	0	300	0	0	400	445	0	845	0
Tatton - Visioning feasibility	50	4	46	11	46	0	0	1	50	0
Tatton - Development	240	32	208	108	208	0	0	0	240	0
Tatton Park - Office Accommodation Phase 2	54	0	54	36	54	0	0	0	54	0
Poynton Revitalisation Scheme	3,838	1,642	2,195	1,109	2,195	0	0	0	3,838	0
Poynton High, Links to School	130	0	130	121	130	0	0	0	130	0
Safe Links to Sch Middlewich	147	147	0	0	0	0	0	0	147	0
Building Maintenance	2,581	2,565	16	16	16	0	0	0	2,581	0
MINOR WORKS 10/11	42	37	5	1	5	0	0	0	42	0
WILD BOAR CLOUGH FLOOD PROT	108	6	103	103	102	0	0	0	108	0
Fixed Electrical Installation	76	75	1	1	1	0	0	0	76	0
Disability Discrimination Act Improvements/ Adaptations	246	124	122	51	122	0	0	0	246	0
Church Walls	60	16	44	4	44	0	0	0	60	0
County Farms 2008-09	238	128	110	0	1	0	0	0	129	110
Municipal buildings - Reg accommodation (name Change)	200	0	200	0	200	0	0	0	200	0
Total Ongoing Schemes	34,869	18,309	13,085	2,796	10,431	5,140	701	0	34,581	288
New Schemes - Development										
Disabled Facilities for Cheshire East Residents	1,320	0	1,320	304	1,120	200	0	0	1,320	0
Private Sector Assistance	900	0	300	0	0	600	300	0	900	0
Highway Improvements – Sherborne Estate, Crewe	53	0	53	0	0	53	0	0	53	-1
Assisted Purchase Scheme	900	0	300	0	0	563	0	0	563	337
Regeneration Business Support	700	0	300	0	300	200	200	0	700	0
TIC Improvement Scheme	30	0	30	0	0	0	0	0	0	30
Stableyard Retail Improvement	95	0	95	0	95	0	0	0	95	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Farm Dev'mnt Phase 1 Tatton	80	0	80	0	80	0	0	0	80	0
Tatton Park Investment 11/12	6,260	0	6,039	0	0	6,260	0	0	6,260	0
AMS BLOCK	13,237	0	4,955	2,066	4,523	4,655	4,000	0	13,178	59
Feasibility Studies 11/12	400	0	200	20	200	100	100	0	400	0
Minor Works 2011/12	0	0	0	0	500	0	0	0	500	-500
Compliance 2011/12	0	0	0	0	500	0	0	0	500	-500
Total New Schemes	23,974	0	13,671	2,389	7,318	12,631	4,600	0	24,549	-575
Total Development	58,843	18,309	26,757	5,185	17,749	17,771	5,301	0	59,130	-287
Ongoing Schemes - Highways & Transport										
LTP - Local Area Programmes - South	360	245	116	0	114	0	0	0	359	0
LTP - Road Safety Schemes	765	429	336	164	336	0	0	0	765	0
Capital Programme Management Support	35	43	-7	0	-7	0	0	0	36	-1
Section 278's - 09-10 New Starts	72	29	7	7	14	2	0	0	45	27
SEMMMS - Cat & Fiddle	867	808	59	59	59	0	0	0	867	0
Section 278 Agreements (2002-03)	34	33	0	0	0	0	0	0	33	1
Section 278 Agreements (2003-04)	195	159	0	0	1	0	0	0	160	35
LTP - Crewe Green Link Road	8,832	8,353	479	268	479	0	0	0	8,832	0
Section 278 Agreements (2004-05)	234	169	0	0	0	0	0	0	169	65
Alderley Edge By-Pass Scheme Implementation	54,687	42,974	3,364	1,501	3,364	4,015	2,719	1,615	54,687	1
Section 278 Agreements (2005-06)	78	67	1	0	1	0	0	0	68	10
Section 278 Agreements (2006-07)	544	236	286	18	36	5	0	0	277	267
Section 278 Agreements (2007-08)	88	17	8	1	8	0	0	0	25	62
Bridges and other structures on Middlewood Way	828	820	8	5	8	0	0	0	828	0
Middlewood Way Viaduct Repairs	546	449	97	8	30	67	0	0	546	0
Lawton Green Landscaping	8	0	8	0	0	0	0	0	0	8
West Street Environmental Improvements	604	638	0	-34	-33	0	0	0	605	-1
Connect2 - Crewe & Nantwich Greenway	473	473	0	2	0	0	0	0	473	0
Section 278 Agreements - (2008-09)	261	41	83	0	12	21	80	0	154	108
Badger Relocation	115	51	64	0	64	0	0	0	115	0
Lower Heath Play Space Renewal ²	120	130	0	-9	-9	0	0	0	121	-1
LTP - Principal Roads Maintenance - Minor Works	1,589	1,588	0	-7	0	0	0	0	1,588	1
LTP - Non Principal Roads Maintenance - Minor Works	3,336	3,280	53	-37	53	0	0	0	3,333	2
LTP - Bridge Maintenance - Minor Works	564	524	40	96	96	0	0	0	620	-56
Gurnett Bridge, Hall Lane, Sutton	1,020	630	390	340	372	18	0	0	1,020	0
Alderley Edge Village enhancements	100	6	94	12	94	0	0	0	100	0
Local Measures - Ward Minor schemes	486	486	0	-13	0	0	0	0	486	0
LTP - Detrunked Road - A523 Bosley	870	69	789	559	791	12	0	0	872	-2
De-Trunked Rds - A51 Landslip, Wardle	88	88	0	1	1	0	0	0	89	-1
Part 1 Claims	107	106	0	-3	0	0	0	0	107	0
Connect 2 - Phase 2	865	289	576	198	456	120	0	0	865	0
Monks Heath, Alderley Edge	350	299	51	54	51	0	0	0	350	0
LTP - Principal Roads Maintenance - Asset Management	85	85	0	-32	0	0	0	0	85	0
LTP - Non Principal Roads Maintenance - Asset Management	141	141	0	-22	0	0	0	0	141	0
LTP - East Cheshire Transport Study	125	125	0	-7	0	0	0	0	125	0
LTP - Road Safety Schemes - Minor works	431	186	245	76	245	0	0	0	431	0
Non LTP s278s	134	29	77	29	88	16	0	0	132	1
Public Rights of Way 10-11	26	24	2	2	2	0	0	0	26	0
Section 278 Agreements (pre 2002-03)	1,909	1,411	0	0	0	0	0	0	1,411	497
Total Ongoing Schemes	81,970	65,530	7,228	3,233	6,726	4,275	2,799	1,615	80,945	1,025

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	£	£	£	£	£	£	£	£
New Schemes - Highways & Transport										
Public Rights of Way 11-12	34	0	34	17	34	0	0	0	34	0
Improvements to Middlewood Way	13	0	13	13	13	0	0	0	13	0
Drain imps at Joey the Swan	35	0	35	0	0	35	0	0	35	0
Vaudreys Wharf Canal (Non LTP)	600	0	50	2	50	550	0	0	600	0
Bridge Maintenance Minor Works - PROW	130	0	90	0	105	20	20	0	145	-15
Bridge Maintenance Minor Works	1,578	0	1,578	482	1,919	0	0	0	1,919	-341
Part 1 Claims	59	0	59	0	59	0	0	0	59	0
Local Measures - Ward Local Works	380	0	380	45	380	0	0	0	380	0
Non Principal Roads Maintenance - Minor Works	3,946	0	3,946	2,669	3,946	0	0	0	3,946	0
Principal Roads Maintenance - Minor Works	1,926	0	1,926	1,042	1,926	0	0	0	1,926	0
Accessibility - Bus Network Investment	50	0	50	3	50	0	0	0	50	0
Accessibility - Cycling	125	0	125	0	125	0	0	0	125	0
Cycle parking, Wilmslow	41	0	41	0	41	0	0	0	41	0
Tipkinder Park Cyclepath	100	0	100	91	100	0	0	0	100	0
Taylor Drive, Nantwich	120	0	120	12	84	36	0	0	120	0
Accessibility - Rail Station Improvements	50	0	50	0	30	20	0	0	50	0
Sustainable Transport Fund	25	0	25	0	25	0	0	0	25	0
LDF - Transport Infrastructure	39	0	39	37	39	0	0	0	39	0
Capital Co-ordination	40	0	40	19	40	0	0	0	40	0
Non Principal Roads Maint - Asset Management	104	0	104	17	104	0	0	0	104	0
Principal Roads Maint - Asset Management	70	0	70	30	70	0	0	0	70	0
Programme Development	0	0	0	0	0	0	0	0	0	0
Crewe Rail Exchange	0	0	0	0	6,177	0	0	0	6,177	-6,177
Capacity enhance. A534 Nant Rd	0	0	0	0	85	0	0	0	85	-85
Road Safety Schemes - Minor Works	377	0	377	31	377	0	0	0	377	0
Non LTP s278s	101	0	25	13	36	66	0	0	102	-1
Street Lighting Carbon Reduction - Pilot Schemes	0	0	0	0	214	0	0	0	214	-214
Total New Schemes	9,944	0	9,278	4,522	16,029	727	20	0	16,776	-6,832
Total Highways & Transport	91,914	65,530	16,506	7,755	22,755	5,002	2,819	1,615	97,721	-5,807
Ongoing Schemes - Performance & Capacity										
Customer Relationship Management & Telephone System	1,455	544	911	315	771	140	0	0	1,455	0
Libraries Facilities	500	500	0	-6	0	0	0	0	500	0
Radio Frequency ID (RFID)	1,200	503	720	130	697	0	0	0	1,200	0
Customer Access	419	234	185	10	60	125	0	0	419	0
Capital Investment Scheme Grants	377	350	27	18	27	0	0	0	377	0
Total Ongoing Schemes	3,951	2,131	1,843	467	1,555	265	0	0	3,951	0
New Schemes - Performance & Capacity										
Performance Management 11/12	35	0	35	35	35	0	0	0	35	0
Relocation of Library Services	285	0	285	0	171	114	0	0	285	0
Total New Schemes	320	0	320	35	206	114	0	0	320	0
Total Performance & Capacity	4,271	2,131	2,163	502	1,761	379	0	0	4,271	0
Ongoing Schemes - Recycling, Waste & Streetscape										
Development of land at Alderley Edge Cemetery	89	8	0	-1	0	81	0	0	89	0
Adaptations to Pym's Lane Garage	6	1	5	0	5	0	0	0	6	0
Waste Infrastructure Capital Grant	1,356	561	795	780	780	0	0	0	1,341	15
Queens Park Restoration	6,757	5,617	1,140	1,310	1,140	0	0	0	6,757	0
Springfield Road Allotments	36	27	9	1	9	0	0	0	36	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Improvements to Congleton Park	29	13	17	4	16	0	0	0	29	0
Alsager Skate Park/Milton Park	29	29	0	-1	8	0	0	0	37	-8
Allotment Improvements	15	12	3	0	3	0	0	0	15	0
Sandbach Park Building Refurbish	29	10	20	0	19	0	0	0	29	0
Crangage Bowling Green & Pavilion refurbishment	1	1	0	0	0	0	0	0	1	0
Playgrounds	64	43	21	0	21	0	0	0	64	0
Crewe and Macc HWRCs	151	158	0	-7	-7	0	0	0	151	0
Alsager Closed Landfill Site	60	0	60	0	60	0	0	0	60	0
Leighton Brook Park	379	377	2	0	0	0	0	0	377	2
Play Capital	807	759	48	31	48	0	0	0	807	0
Sandbach Park	101	0	101	0	70	31	0	0	101	0
Congleton Park Improvements - Town Wood	72	0	72	2	72	0	0	0	72	0
Shell House, Station Road, Wilmslow	129	25	104	2	104	0	0	0	129	0
Ilford Imaging Site, Mobberley, Knutsford	47	0	47	0	47	0	0	0	47	0
Land South West of Moss Lane	229	187	41	0	42	0	0	0	229	0
Earl's Court, Earlsay, Macclesfield	146	60	86	66	86	0	0	0	146	0
Ground Work Cheshire - Bird Sanctuary	20	2	18	0	18	0	0	0	20	0
Crematoria - Replacement cremators	450	0	450	0	0	450	0	0	450	0
New Cremators - Macclesfield	800	48	752	244	752	0	0	0	800	0
Replacement Bin Stock	36	26	10	10	10	0	0	0	36	0
Waste PFI Procurement	500	500	0	921	0	0	0	0	500	0
Cemetery road and path improvements	100	32	68	7	10	58	0	0	100	0
Pub Open Spaces-King St	30	0	30	0	30	0	0	0	30	0
The Blue Lamp Carrs Park	41	2	39	1	39	0	0	0	41	0
Alderley Park	29	0	29	29	29	0	0	0	29	0
Total Ongoing Schemes	12,538	8,496	3,968	3,400	3,411	620	0	0	12,528	10
New Schemes - Recycling, Waste & Streetscape										
Rode Heath Community Facility	24	0	24	24	24	0	0	0	24	0
Y.P.U., Victoria Rd., Macclesfield	35	0	35	1	35	0	0	0	35	0
Reades Lane, Congleton	14	0	14	0	14	0	0	0	14	0
Lower Heath Community Project	10	0	10	4	10	0	0	0	10	0
Oakbank Mill Bollington	18	0	18	0	18	0	0	0	18	0
Malkins Bank Play Area	41	0	41	0	41	0	0	0	41	0
Bromley Farm Adventure & Assault Course	50	0	50	0	50	0	0	0	50	0
Bromley Farm Junior Play Area	10	0	10	0	10	0	0	0	10	0
King George V Playing Fields	50	0	50	0	50	0	0	0	50	0
Materials Transfer Fac. 11/12	650	0	650	191	650	0	0	0	650	0
Wheeled Bins 11/12	1,300	0	1,300	1,318	1,318	0	0	0	1,318	-18
Total New Schemes	2,202	0	2,202	1,538	2,220	0	0	0	2,220	-18
Total Recycling, Waste & Streetscape	14,740	8,496	6,170	4,938	5,631	620	0	0	14,748	-7
Total Places & Organisational Capacity	176,358	95,904	55,923	20,682	51,128	25,499	8,270	1,615	182,416	-6,058
Finance, Legal & Business Services										
Ongoing Schemes - Finance Legal & Business Services										
Integrated Legal ICT System	60	1	59	34	41	13	5	0	60	0
Development Management System	437	423	14	26	14	0	0	0	437	0
Click into Cheshire	39	32	7	0	7	0	0	0	39	0
Government Connect	290	58	232	93	182	50	0	0	290	0
ICT Security & Research	209	138	71	70	71	0	0	0	209	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Flexible & Mobile Working	1,171	360	270	68	150	390	270	0	1,170	0
Data Centre Macclesfield	495	28	467	27	167	300	0	0	495	0
Accident Reporting system New scheme	18	10	8	5	8	0	0	0	18	0
Single Revenue & Benefits Systems	524	447	77	56	56	0	0	0	503	21
Essential Replacement 10-11	2,384	1,286	1,098	306	500	598	0	0	2,384	0
ICT Security	185	104	81	15	30	51	0	0	185	0
Internet Service Provision	142	0	142	0	142	0	0	0	142	0
IPT Harmonisation	725	313	412	0	100	312	0	0	725	0
Oracle Optimisation	3,960	1,579	732	180	650	907	824	0	3,960	0
NHS LINK / Connected Cheshire	80	77	2	0	2	0	0	0	79	0
ICT Small Projects Block New scheme	153	112	41	40	41	0	0	0	153	0
Information Management	1,409	706	704	136	255	449	0	0	1,410	0
Total Ongoing Schemes	12,280	5,674	4,417	1,056	2,416	3,070	1,099	0	12,259	21
New Schemes - Finance, Legal & Business Services										
WAN Hardware	275	0	182	0	0	275	0	0	275	0
ICT Rural Broadband Project	530	0	530	62	130	400	0	0	530	0
ICT Security 11/12	195	0	195	8	20	175	0	0	195	0
Customer Access in Libraries	77	0	77	0	77	0	0	0	77	0
Total New Schemes	1,077	0	984	71	227	850	0	0	1,077	0
Total Finance Legal & Business Systems	13,357	5,674	5,401	1,127	2,643	3,920	1,099	0	13,336	21
Summary										
Adults										
Ongoing Schemes - Adults	6,886	4,563	2,324	622	1,956	367	0	0	6,886	0
New Schemes - Adults	380	0	380	27	44	136	0	0	180	200
Total	7,266	4,563	2,704	649	2,000	503	0	0	7,066	200
Childrens & Families										
Ongoing Schemes - Childrens & Families	84,506	65,403	15,530	3,485	11,679	7,174	60	0	84,316	190
New Schemes - Children & Families	18,351	0	10,298	348	6,275	9,291	1,483	0	17,050	1,301
Total	102,857	65,403	25,828	3,833	17,954	16,465	1,543	0	101,366	1,491
Places & Organisational Capacity										
Ongoing Schemes - Community Services	5,680	1,438	3,717	2,251	2,921	1,383	0	0	5,741	-62
Ongoing Schemes - Development	34,869	18,309	13,085	2,796	10,431	5,140	701	0	34,581	288
Ongoing Schemes - Highways & Transport	81,970	65,530	7,228	3,233	6,726	4,275	2,799	1,615	80,945	1,025
Ongoing Schemes - Performance & Capacity	3,951	2,131	1,843	467	1,555	265	0	0	3,951	0
Ongoing Schemes - Recycling, Waste & Streetscape	12,538	8,496	3,968	3,400	3,411	620	0	0	12,528	10
Total Ongoing Schemes	139,008	95,904	29,841	12,148	25,044	11,683	3,500	1,615	137,746	1,262
New Schemes - Community Services	910	0	610	50	311	344	150	0	805	105
New Schemes - Development	23,974	0	13,671	2,389	7,318	12,631	4,600	0	24,549	-575
New Schemes - Highways & Transport	9,944	0	9,278	4,522	16,029	727	20	0	16,776	-6,832
New Schemes - Performance & Capacity	320	0	320	35	206	114	0	0	320	0
New Schemes - Recycling, Waste & Streetscape	2,202	0	2,202	1,538	2,220	0	0	0	2,220	-18
Total New Schemes	37,351	0	26,082	8,534	26,084	13,816	4,770	0	44,670	-7,320

CHESHIRE EAST - CAPITAL PROGRAMME 2011/12

ANNEX 2 APPENDIX 1

2011/12 Third Quarter Review

Scheme	Total Approved Budget	Prior Year Spend	In Year Budget	Actuals Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Forecast Expenditure	Total Forecast Expenditure	Variance From Total Approved budget
	£	£	2011/12	9th Jan 2012	2011/12	2012/13	2013/14	2014/15	£	£
Overall Places & Organisational Capacity	176,358	95,904	55,923	20,682	51,128	25,499	8,270	1,615	182,416	-6,058
Finance, Legal & Business Services										
Ongoing Schemes - Finance Legal & Business Services	12,280	5,674	4,417	1,056	2,416	3,070	1,099	0	12,259	21
New Schemes - Finance, Legal & Business Services	1,077	0	984	71	227	850	0	0	1,077	0
Total	13,357	5,674	5,401	1,127	2,643	3,920	1,099	0	13,336	21
Total Ongoing Schemes	242,680	171,544	52,112	17,311	41,095	22,294	4,660	1,615	241,207	1,473
Total New Schemes	57,159	0	37,744	8,980	32,630	24,093	6,253	0	62,977	-5,819
Total	299,839	171,544	89,856	26,291	73,725	46,387	10,913	1,615	304,184	-4,346