

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Adults											
Ongoing Schemes											
2008-09 Building Review Block	192	111	81	81	1	80	0	0	0	112	-80
Mental Health Capital	104	87	17	17	1	16	0	0	0	88	-16
Mayfield Centre	10	4	6	6	0	6	0	0	0	4	-6
Adults Social Care 2010-11	180	5	175	175	-11	186	0	0	0	-6	-186
Adults Protect into Paris	50	0	50	5	0	5	0	0	0	0	-50
CAF Phs 2 Demonstrator	2,585	1,158	1,427	1,177	980	197	0	0	0	2,138	-447
Social Care IT Infrastructure	198	19	179	179	120	59	0	0	0	139	-59
Modernising ICT Delivery	638	545	93	93	0	93	0	0	0	545	-93
Enabling Model of Social Care	61	61	0	0	0	0	0	0	0	61	0
Community Services Flexible and Mobile working	650	375	275	203	0	203	0	0	0	375	-275
Total Ongoing Schemes	4,668	2,365	2,303	1,936	1,091	845	0	0	0	3,456	-1,212
New Schemes											
2011-12 Building Review Block	180	0	180	44	38	6	0	0	0	38	-142
Adults Personal Social Care Capital	566	0	566	0	141	-141	0	0	0	141	-425
Building Base Review							423	0	0	423	423
Total New Schemes	746	0	746	44	179	-135	423	0	0	602	-144
Total Adults Schemes	5,414	2,365	3,049	1,980	1,270	710	423	0	0	4,058	-1,356
Children & Families											
Ongoing Schemes											
East Cheshire Minor Works Ph3	512	507	5	5	6	-1	0	0	0	512	0
Underwood West PH3 Expansion	282	272	10	10	10	0	0	0	0	282	0
ICT Childrens Centres Ph3 East	52	3	49	49	0	49	0	0	0	3	-49
Sandbach Childrens Centres Ph3	783	736	48	48	19	29	5	0	0	759	-24
Signage (£5k*20 centres, estimate)	13	0	13	13	9	4	4	0	0	13	0
Adults workforce Census East	15	0	15	0	0	0	15	0	0	15	0
Children's Workforce Dev Sys East	70	0	70	5	0	5	70	0	0	70	0
Harnessing Technology	245	129	115	115	115	0	0	0	0	244	-1
Contact Point / Further Dev of Children's Hub/ e-CAF	382	95	286	133	87	46	200	0	0	382	0
Childrens Social Care	35	0	35	17	0	17	0	0	0	0	-35
ESCR	350	0	350	120	0	120	0	0	0	0	-350
Integrated Children's Systems (ICS) 08-09 East	922	460	462	128	56	72	0	0	0	516	-406
P.A.R.I.S - PCT access	25	0	25	25	0	25	0	0	0	0	-25
SCP Childrens Services	47	11	36	23	0	23	0	0	0	11	-36
Feasibility 10-11	82	14	68	68	-7	75	0	0	0	7	-75
Land Block 10-11	67	0	67	67	1	66	66	0	0	67	1
Land Drainage 10-11	63	17	46	46	21	25	25	0	0	63	0
Schools - Access Initiative	606	38	568	0	10	-10	0	0	0	48	-558
Schools - Basic Need	433	223	210	210	201	9	0	0	0	424	-9
Schools Modernisation Programme	123	0	123	122	0	122	0	0	0	0	-123
Targetted Capital Funding (TCF) 14 - 19 Diploma	523	0	523	0	0	0	0	0	0	0	-523
VA Contributions 10-11	13	2	11	11	0	11	11	0	0	13	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Cheshire East Surestart Aim High for Disabled Children	391	380	11	11	0	11	0	0	0	380	-11
Devolved Formula Capital 07-08 East	5,045	4,796	250	250	70	180	180	0	0	5,046	1
Devolved Formula Cap 08-09 East	4,925	4,442	529	529	262	267	267	0	0	4,971	45
Devolved Formula Capital	5,146	3,480	1,027	1,027	724	303	1,196	0	0	5,400	254
Devolved Formula Capital - In Advance	1,955	1,946	9	9	118	-109	-109	0	0	1,956	0
Devolved Formula Capital 10-11	2,846	0	1,778	863	780	83	1,675	0	0	2,455	-391
Capital for Kitchen & Dining Facilities	465	218	246	246	77	169	164	0	0	459	-5
Primary Capital Programme (PCP)	22	0	22	22	0	22	22	0	0	22	0
Primary School & YOT Extension repairs	85	83	2	3	1	2	0	0	0	84	-1
Repairs to Mobile Classroom Ext Schs East	30	29	1	0	0	0	0	0	0	29	-1
Adelaide School - New Workshop	200	35	165	165	140	25	25	0	0	200	0
Alsager H S Perf Arts Cent	1,096	373	723	682	706	-24	21	0	0	1,100	4
Brine Leas Sixth Form	7,311	7,214	98	98	3	95	100	0	0	7,316	5
Christ the King Catholic & C of E PS	3,340	3,013	327	327	177	150	147	0	0	3,337	-3
Cledford TLC Scheme	3,360	3,344	16	16	2	14	14	0	0	3,360	0
Gorsey Bank Floor Repair	1,768	1,633	135	135	9	126	0	0	0	1,642	-126
Kings Grove Mobile Replacement	790	428	362	362	179	183	185	0	0	792	2
Malbank School & Sixth Form College	1,349	304	1,045	1,045	912	133	132	0	0	1,349	0
Offley Primary School	1,025	954	71	70	57	13	6	0	0	1,017	-8
Poynton HS	3,150	0	2,130	1,702	1,363	339	1,794	0	0	3,157	7
St Johns Wood CS - Sports Barn	268	264	4	4	0	4	4	0	0	268	0
Stapely Broad Lane PS - Replacement of temp accomodation	942	518	424	422	384	38	6	0	0	908	-34
Styal PS Early Years Classroom	135	12	123	123	10	113	113	0	0	135	0
TLC Dean Oak's PS	3,187	3,164	23	23	1	22	22	0	0	3,187	0
TLC Sir William Stanier Comm S	21,448	21,297	151	151	117	34	34	0	0	21,448	0
TLC Vernons PS Amalgamation	3,753	3,728	25	25	0	25	25	0	0	3,753	0
Tytherington HS	3,130	0	2,153	1,800	968	832	2,162	0	0	3,130	0
Specialist Schools	300	0	300	300	0	300	0	0	0	0	-300
Springfield Spec School	120	116	4	4	4	0	0	0	0	120	0
Mallbank Redesignation of Specialist School	50	0	50	50	50	0	0	0	0	50	0
Tytherington High School Redesignation of Specialist School	25	24	1	1	0	1	0	0	0	24	-1
Total Ongoing Schemes	83,299	64,302	15,340	11,680	7,642	4,038	8,580	0	0	80,523	-2,775
New Schemes											
Oakenclough CC - Co-location (<£100k)	75	0	75	75	4	71	71	0	0	75	0
Short Breaks for Disabled Children	203	0	203	203	113	90	90	0	0	203	0
Short Break Re Provision 11-12	300	0	300	50	51	-1	249	0	0	300	0
Pupil Referral Unit 11-12	1,500	0	1,500	500	38	462	1,463	0	0	1,501	1
Residential Dev Programme 11-12	1,500	0	1,500	918	887	31	613	0	0	1,500	0
Specialist Special Needs Provision 11-12	2,000	0	100	0	0	0	950	0	0	950	-1,050
Cledford Infants School	653	0	653	400	140	260	539	0	0	679	26
Church Lawton - Specialist Provision	1,617	0	5	5	6	-1	1,936	2,052	0	3,994	2,377
Devolved Formula Capital 11-12	898	0	981	100	185	-85	360	431	0	977	79
Capital Maintenance Allocation 11-12	415	0	415	415	119	296	252	0	0	371	-44
Mobile Replacements (<£100k)	99	0	99	99	101	-2	0	0	0	101	2
Minor Works / Accessibility (<£100k)	382	0	382	382	223	159	159	0	0	382	0
Suitability Bids (<£100k)	702	0	702	702	444	258	298	0	0	742	40
Alsager Highfields Primary School	127	0	17	17	6	11	121	0	0	127	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Alsager Secondary School	319	0	15	15	14	1	264	0	0	278	-41
Beechwood Primary School - Basic Needs 11-12	521	0	71	71	7	64	514	0	0	521	0
Bexton Primary School	535	0	46	46	36	10	499	0	0	535	0
Goostrey Primary School	162	0	48	48	13	35	149	0	0	162	0
Gorsey Bank Primary School	227	0	105	105	9	96	218	0	0	227	0
Havannah Primary School	155	0	40	30	0	30	155	0	0	155	0
Lacey Green Primary School - Basic Needs 11-12	140	0	140	140	126	14	0	0	0	126	-14
Leighton Primary School	392	0	44	44	18	26	364	0	0	382	-11
Lindow Primary School - Basic Needs 11-12	350	0	280	350	350	0	0	0	0	350	0
Lostock Hall Primary School	252	0	15	15	24	-9	228	0	0	252	0
Lower Park Primary School	103	0	80	79	62	17	41	0	0	103	0
Middlewich High Secondary School	225	0	163	225	104	121	121	0	0	225	0
Monks Coppenhall Primary School	120	0	55	120	118	2	2	0	0	120	0
Mossley Primary School	149	0	149	149	146	3	3	0	0	149	-1
Oakefield Primary School - Basic Needs 11-12	742	0	90	90	8	82	734	0	0	742	0
Park Lane Special School	140	0	70	70	10	60	228	0	0	238	98
Parkroyal Primary School	169	0	169	169	142	27	27	0	0	168	-1
Pear Tree Primary School	95	0	95	95	97	-2	0	0	0	97	2
Rode Heath Primary School	114	0	20	20	0	20	114	0	0	114	0
Ruskin Secondary School	100	0	100	100	54	46	46	0	0	100	0
Sound & District Primary School	252	0	15	15	6	9	326	0	0	332	80
Styal Primary School	125	0	63	30	10	20	115	0	0	125	0
The Dingle Primary School	112	0	21	21	0	21	112	0	0	112	0
The Quinta Primary School	755	0	44	25	26	-1	730	0	0	756	1
Wilmslow High Secondary School	120	0	40	0	0	0	120	0	0	120	0
Adelaide Special School	122	0	87	87	42	45	80	0	0	122	0
C&F ICT Project 1							852	0	0	852	852
C&F ICT Project 2							981	0	0	981	981
Total New Schemes	16,967	0	8,997	6,025	3,735	2,290	14,125	2,483	0	20,346	3,379
Total Children & Families Schemes	100,266	64,302	24,337	17,705	11,377	6,328	22,705	2,483	0	100,870	604
Places & Organisational Capacity											
Ongoing Schemes - Community											
Car Park Charges Congleton	131	131	0	0	-4	4	0	0	0	127	-4
Thomas Street Car Park - West	77	77	0	-3	-3	0	0	0	0	74	-3
CDRP - Building Safer Communities Fund	80	80	0	0	0	0	0	0	0	80	0
Imps to Chapel Street Car Park - Closed	234	219	0	15	17	-2	0	0	0	236	2
Residents Parking Schemes	282	90	32	32	49	-17	143	0	0	282	0
Car Park Improvements	172	3	169	120	112	8	47	0	0	162	-10
CCTV /UTC Rationalisation	1,248	133	1,115	1,115	989	126	5	0	0	1,127	-121
Improving Leisure Facilities	55	-15	70	70	65	5	0	0	0	50	-5
Nantwich Pool Enhancements (part-funding)	1,129	0	724	0	12	-12	1,117	0	0	1,129	0
Sandbach United Football complex	2,230	705	1,516	1,480	1,504	-24	32	0	0	2,240	10
Swim for Free Capital	128	42	86	86	81	5	4	0	0	128	0
Leisure Centre General Equipment	59	53	5	6	17	-11	0	0	0	70	11

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Total Ongoing Schemes	5,825	1,518	3,717	2,921	2,839	82	1,348	0	0	5,704	-121
New Schemes - Community											
Car Park Improvements 11/12	300	0	0	0	18	-18	132	150	0	300	0
Community Safety Schemes 11/12	30	0	30	30	19	11	11	0	0	30	0
Harmonisation of Business Supp	0	0	0	0	93	-93	0	0	0	93	93
Leisure Cent ICT Member Sys	200	0	200	6	3	3	197	0	0	200	0
Athletics Track at Macc L C	60	0	60	60	52	8	3	0	0	55	-5
H & S Works at Macc L C	25	0	25	25	0	25	25	0	0	25	0
Lifestyle Centre Refurbishment at MLC	115	0	115	115	0	115	115	0	0	115	0
Lifestyle Centre Refurbishment at WLC	75	0	75	75	0	75	75	0	0	75	0
Lyceum Microphone	0	0	0	0	10	-10	0	0	0	10	10
Total New Schemes	805	0	505	311	195	116	558	150	0	903	98
TOTAL COMMUNITY SERVICES	6,630	1,518	4,222	3,232	3,034	198	1,905	150	0	6,607	-23
Ongoing Schemes - Development											
Tatton Park - Conservatory/Orangery	575	35	540	540	586	-46	5	0	0	626	51
Crewe Town Squares - Lyceum Square	1,859	1,789	70	37	21	16	49	0	0	1,859	0
Crewe Town Squares/ Shopping Facilities Refurbishment & Toilets	2,909	1,874	100	100	1	99	1,034	0	0	2,909	0
Choice Based Lettings	222	182	40	8	0	8	20	20	0	222	0
Affordable Housing Initiatives	870	559	311	0	0	0	155	155	0	870	0
Housing Grants - S106 Funded (Ex MBC)	1,045	780	265	265	27	238	160	78	0	1,044	-1
Social Housing Grants/ Enabling Affordable Housing	861	401	318	318	134	184	65	0	0	600	-261
Market Square, Crewe - Interim Improvements	251	233	18	18	17	1	0	0	0	250	-1
Parkgate	1,282	236	145	80	53	27	313	660	20	1,282	0
Astbury Marsh Caravan Site	42	0	42	42	39	3	3	0	0	42	0
Disabled Facilities Grant	1,145	836	308	308	308	0	0	0	0	1,144	0
Empty Homes Initiatives	500	0	100	50	1	49	100	399	0	500	0
Town Centres Spatial Regeneration	845	0	300	0	0	0	400	445	0	845	0
Tatton - Visioning feasibility	50	4	46	46	18	28	28	0	0	50	0
Tatton - Development	240	32	208	208	151	57	57	0	0	240	0
Tatton Park - Office Accommodation Phase 2	54	0	54	54	51	3	5	0	0	56	2
Poynton Revitalisation Scheme	3,838	1,642	2,195	2,195	1,936	259	973	0	0	4,551	714
Poynton High, Links to School	130	0	130	130	129	1	0	0	0	129	-1
Safe Links to Sch Middlewich	147	147	0	0	0	0	0	0	0	147	0
Disability Discrimination Act Improvements/ Adaptations	246	124	122	122	53	69	69	0	0	246	0
Church Walls	60	16	44	44	5	39	0	0	0	21	-39
County Farms 2008-09	129	128	1	1	1	0	0	0	0	129	-1
Municipal buildings - Reg accommodation (name Change)	200	0	200	200	3	197	0	0	0	3	-197
Farms Estates Reorganisation & Reinvestment	1,410	71	1,339	13	94	-81	1,245	0	0	1,410	0
Fixed Electrical Installation	76	75	1	1	3	-2	0	0	0	78	2
Office Accommodation Strategy	9,830	5,034	4,796	4,796	1,343	3,453	3,454	0	0	9,830	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Building Maintenance	2,581	2,565	16	16	56	-40	0	0	0	2,620	39
MINOR WORKS 10/11	42	37	5	5	9	-4	0	0	0	46	4
WILD BOAR CLOUGH FLOOD PROT	109	6	103	102	107	-5	0	0	0	113	4
Total Ongoing Schemes	31,546	16,803	11,818	9,699	5,146	4,553	8,136	1,757	20	31,861	315
New Schemes - Development											
Disabled Facilities for Cheshire East Residents	1,320	0	1,320	1,120	895	225	425	0	0	1,320	0
Private Sector Assistance	2,185	0	300	376	376	0	333	475	415	1,599	-586
Highway Improvements – Sherborne Estate, Crewe	53	0	53	0	0	0	53	0	0	53	0
Assisted Purchase Scheme	811	0	563	249	242	7	450	119	0	811	0
Regeneration Business Support	700	0	300	300	300	0	200	200	0	700	0
Stableyard Retail Improvement	95	0	95	95	0	95	95	0	0	95	0
Farm Dev'mnt Phase 1 Tatton	80	0	80	80	47	33	33	0	0	80	0
Tatton Park Investment 11/12	6,260	0	6,039	0	0	0	6,260	0	0	6,260	0
COMPLIANCE 2011/12	500	0	500	500	545	-45	4	0	0	549	49
Feasibility Studies 11/12	300	0	100	100	60	40	240	0	0	300	0
Wilmslow Feasibility 11/12	100	0	100	100	95	5	5	0	0	100	0
MINOR WORKS 11 12	500	0	500	500	220	280	227	0	0	447	-53
AMS BLOCK	4,678	0	4,896	4,523	3,527	996	1,036	0	0	4,563	-115
Total New Schemes	17,582	0	14,846	7,943	6,307	1,636	9,359	794	415	16,875	-707
TOTAL DEVELOPMENT	49,128	16,803	26,664	17,642	11,453	6,189	17,495	2,551	435	48,737	-391
Ongoing Schemes - Highways & Transport											
LTP - Local Area Programmes - South	360	245	116	114	0	114	0	0	0	245	-114
LTP - Bridge Maintenance	1,223	1,223	0	0	0	0	0	0	0	1,223	0
LTP - Road Safety Schemes	765	429	336	336	264	72	72	0	0	765	0
Section 278's - 09-10 Starts	65	28	7	14	10	4	3	3	0	44	-21
Capital Programme Management Support	35	43	-7	-7	0	-7	0	0	0	43	8
SEMMMS - Cat & Fiddle	867	808	59	59	59	0	0	0	0	867	0
LTP - SEMMMS - Major Projects	2,895	2,895	0	0	9	-9	0	0	0	2,904	9
LTP - SEMMMS - Transport element - BQP/PTI	2,618	2,618	0	0	0	0	0	0	0	2,618	0
LTP - Crewe Green Link Road	8,832	8,353	479	479	492	-13	0	0	0	8,845	13
Section 278 Agreements (2004-05)	234	169	0	0	0	0	0	0	0	169	-65
Alderley Edge By-Pass Scheme Implementation	54,687	42,974	3,364	3,364	1,748	1,616	6,519	3,446	0	54,687	0
Section 278 Agreements (2006/07)	488	236	286	36	19	17	5	2	0	262	-226
Section 278 Agreements (2007/08)	26	16	8	8	2	6	8	0	0	26	0
West Street Environmental Improvements	604	638	-33	-33	-33	0	0	0	0	605	1
Connect2 - Crewe & Nantwich Greenway	473	473	0	0	2	-2	0	0	0	475	2
Section 278 Agreements (2008/09)	260	41	83	12	3	9	40	82	0	166	-94
Integrated Area Programme - Minor Works	793	793	0	0	38	-38	0	0	0	831	38
LTP - Principal Roads Maintenance - Minor Works	1,589	1,588	0	0	-7	7	0	0	0	1,581	-8
LTP -Non Principal Roads Maintenance - Minor Works	3,336	3,280	53	53	-37	90	0	0	0	3,243	-92

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
LTP - Bridge Maintenance - Minor Works	590	524	96	96	105	-9	0	0	0	629	39
Gurnett Bridge, Hall Lane, Sutton	1,020	630	390	372	338	34	52	0	0	1,020	0
Alderley Edge Village enhancements	100	6	94	94	28	66	75	0	0	109	9
Local Measures - Ward Minor schemes	486	486	0	0	0	0	0	0	0	486	0
Local Measures - Ward Local schemes	274	274	0	1	1	0	0	0	0	275	1
LTP - Detrunked Road - A523 Bosley	870	69	789	791	778	13	12	0	0	859	-11
De-Trunked Rds - A51 Landslip, Wardle	88	88	1	2	2	0	0	0	0	90	2
Part 1 Claims	107	106	0	0	0	0	0	0	0	106	0
Connect 2 - Phase 2	865	289	576	456	241	215	335	0	0	865	0
Monks Heath, Alderley Edge	350	299	51	51	51	0	0	0	0	350	0
LTP - Principal Roads Maintenance - Asset Management	85	85	0		-32	32	0	0	0	53	-32
LTP - Non Principal Roads Maintenance - Asset Management	141	141	0		-22	22	0	0	0	119	-22
LTP - East Cheshire Transport Study	125	125	0		-7	7	0	0	0	118	-7
LTP - Road Safety Schemes - Minor works	431	186	245	245	109	136	11	0	0	306	-125
Non LTP s278s	130	29	77	88	44	44	59	6		138	8
Bridges and other structures on Middlewood Way	828	820	8	8	10	-2	0	0	0	830	2
Middlewood Way Viaduct Repairs	546	449	97	30	8	22	87	0	0	544	-2
Badger Relocation	115	51	64	64	0	64	64	0	0	115	0
Lower Heath Play Space Renewal 2	120	131	0	-9	-9	0	0	0	0	122	2
Public Rights of Way 10-11	26	24	2	2	2	0	0	0	0	26	0
Total Ongoing Schemes	87,447	71,664	7,242	6,725	4,214	2,511	7,342	3,539	0	86,760	-687
New Schemes - Highways & Transport											
Vaudreys Wharf Canal (Non LTP)	600	0	50	50	23	27	577	0	0	600	0
Bridge Maintenance Minor Works - PROW	145	0	105	105	3	102	91	20	0	114	-31
Bridge Maintenance Minor Works	1,893	0	1,893	1,552	864	688	274	0	0	1,138	-755
Part 1 Claims	59	0	59	59	16	43	8	0	0	24	-35
Local Area Programme - A34 By Pass	99	0	99	0	0	0	99	0	0	99	0
Local Area Programme - Part Night Trial	99	0	99	0	0	0	99	0	0	99	0
Local Area Programme - Dimming Trial	15	0	15	0	0	0	15	0	0	15	0
Local Measures - Ward Local Works	380	0	380	380	420	-40	32	0	0	452	72
Eaton Village Flood Alleviation	0	0	0	0	0	0	50	0	0	50	50
Non Principal Roads Maintenance - Minor Works	3,946	0	3,946	3,946	4,277	-331	0	0	0	4,277	331
Principal Roads Maintenance - Minor Works	1,926	0	1,926	1,552	2,287	-735	0	0	0	2,287	361
Accessibility - Bus Network Investment	50	0	50	50	20	30	25	0	0	45	-5
Accessibility - Cycling	125	0	125	125	142	-17	15	0	0	157	32
Cycle parking, Wilmslow	41	0	41	41	33	8	8	0	0	41	0
Tipkinder Park Cyclepath	100	0	100	100	102	-2	0	0	0	102	2
Taylor Drive, Nantwich	120	0	120	84	79	5	41	0	0	120	0
Accessibility - Rail Station Improvements	50	0	50	30	5	25	30	0	0	35	-15
Sustainable Transport Fund	25	0	25	25	22	3	0	0	0	22	-3
LDF - Transport Infrastructure	39	0	39	39	40	-1	0	0	0	40	1
Capacity enhanc. A534 Nant Rd	85	0	85	85	68	17	17	0	0	85	0
Capital Co-ordination	40	0	40	40	43	-3	0	0	0	43	3

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Non Principal Roads Maint - Asset Management	104	0	104	104	55	49	0	0	0	55	-49
Principal Roads Maint - Asset Management	70	0	70	70	51	19	0	0	0	51	-19
Crewe Rail Exchange	6,177	0	6,177	6,177	131	6,046	1,500	2,000	2,546	6,177	0
Road Safety Schemes - Minor Works	377	0	377	377	99	278	100	0	0	199	-178
Non LTP s278s	160	0	30	36	37	-1	113	8	0	158	-2
Improvements to Middlewood Way	13	0	13	13	13	0	0	0	0	13	0
Public Rights of Way 11-12	42	0	42	34	31	3	10	0	0	41	-1
Drain imps at Joey the Swan	35	0	35	0	0	0	35	0	0	35	0
SEMMS - South Manchester Relief Road	0	0	0	0	796	-796	0	0	0	0	0
Total New Schemes	16,817	0	16,097	15,074	9,657	5,417	3,139	2,028	2,546	16,574	-242
TOTAL HIGHWAYS & TRANSPORT	104,264	71,664	23,339	21,799	13,871	7,928	10,481	5,567	2,546	103,335	-929
Ongoing Schemes - Performance, Customer Services & Capacity											
Customer Access	419	234	185	60	31	29	154	0	0	419	0
Capital Investment Scheme Grants	377	350	27	27	27	0	0	0	0	377	0
Customer Relationship Management & Telephone System	1,455	544	911	771	549	222	362	0	0	1,455	0
Libraries Facilities	500	500	0	0	0	0	0	0	0	500	0
Radio Frequency ID (RFID)	1,200	503	720	697	463	234	234	0	0	1,200	0
Total Ongoing Schemes	3,951	2,131	1,843	1,555	1,070	485	750	0	0	3,950	-1
New Schemes - Performance, Customer Services & Capacity											
Relocation of Library Services	285	0	285	171	74	97	211	0	0	285	0
Performance Management 11/12	35	0	35	35	35	0	0	0	0	35	0
Total New Schemes	320	0	320	206	109	97	211	0	0	320	0
TOTAL PERFORMANCE, CUSTOMER SERVICES & CAPACITY	4,271	2,131	2,163	1,761	1,179	582	961	0	0	4,270	-1
Ongoing Schemes - Streets & Open Spaces											
Development of land at Alderley Edge Cemetery	89	8	0	0	-1	1	81	0	0	88	-1
Adaptations to Pym's Lane Garage	6	1	5	5	5	0	0	0	0	6	0
Waste Infrastructure Capital Grant	1,341	561	780	780	780	0	0	0	0	1,341	0
Queens Park Restoration	6,757	5,617	1,140	1,140	1,413	-273	200	0	0	7,230	473
Crewe and Macc HWRCs	151	158	0	-7	-7	0	0	0	0	151	0
Alsager Closed Landfill Site	60	0	60	0	0	0	60	0	0	60	0
Leighton Brook Park	379	377	2	0	0	0	0	0	0	377	-2
Crematoria - Replacement cremators	450	0	450	0	0	0	450	0	0	450	0
New Cremators - Macclesfield	800	48	752	752	535	217	217	0	0	800	0
Replacement Bin Stock	36	26	10	10	10	0	0	0	0	36	0
Cemetery road and path improvements	100	32	68	10	11	-1	57	0	0	100	0
Springfield Road Allotments	36	27	9	9	5	4	4	0	0	36	0
Improvements to Congleton Park	29	12	17	16	10	6	7	0	0	29	0

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

Annex 2 Appendix 1

as at 31st March 2012 (Final Outturn)

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
Alsager Skate Park/Milton Park	37	29	8	8	-1	9	5	0	0	32	-4
Allotment Improvements	15	12	3	3	0	3	3	0	0	15	0
Sandbach Park Building Refurbish	29	10	19	19	7	12	12	0	0	29	0
Playgrounds	64	43	21	21	21	0	0	0	0	64	0
Play Capital	807	759	48	48	31	17	17	0	0	807	0
Sandbach Park	101	0	101	70	62	8	39	0	0	101	0
Congleton Park Improvements - Town Wood	72	0	72	72	2	70	35	35	0	72	0
Keepers Close / Mill Close	18	18	0	0	0	0	0	0	0	18	0
Shell House, Station Road, Wilmslow	129	25	104	104	2	102	102	0	0	129	0
Ilford Imaging Site, Mobberley, Knutsford	47	0	47	47	5	42	42	0	0	47	0
Land South West of Moss Lane	228	187	41	42	0	42	42	0	0	228	0
Earl's Court, Earlsay, Macclesfield	146	60	86	86	66	20	20	0	0	145	0
Ground Work Cheshire - Bird Sanctuary	20	2	18	18	0	18	18	0	0	20	0
Pub Open Spaces-King St	30	0	30	30	0	30	30	0	0	30	0
The Blue Lamp Carrs Park	40	2	39	39	1	38	37	0	0	40	0
Alderley Park	29	0	29	29	29	0	0	0	0	29	0
Meriton Rd Pk Fitness inc	0				0	0				0	0
Piggenshaw Brook INC	0				0	0				0	0
Total Ongoing Schemes	12,047	8,011	3,961	3,351	2,987	364	1,478	35	0	12,510	463
New Schemes - Streets & Open Spaces											
Materials Transfer Fac. 11/12	650	0	650	650	696	-46	30	0	0	726	76
Wheeled Bins 11/12	1,315	0	1,315	1,318	1,345	-27	0	0	0	1,345	30
Rode Heath Community Facility	24	0	24	24	24	0	0	0	0	24	0
Y.P.U., Victoria Rd., Macclesfield	35	0	35	35	1	34	34	0	0	35	0
Reades Lane, Congleton	14	0	14	14	0	14	14	0	0	14	0
Lower Heath Community Project	10	0	10	10	8	2	2	0	0	10	0
Oakbank Mill Bollington	18	0	18	18	0	18	18	0	0	18	0
King George V Playing Fields	50	0	50	50	0	50	50	0	0	50	0
Malkins Bank Play Area	41	0	41	41	0	41	41	0	0	41	0
Bromley Farm Adventure & Assault Course	50	0	50	50	49	1	1	0	0	50	0
Bromley Farm Junior Play Area	10	0	10	10	0	10	0	0	0	0	-10
Total New Schemes	2,217	0	2,217	2,220	2,123	97	190	0	0	2,313	96
TOTAL STREETS & OPEN SPACES	14,265	8,011	6,178	5,571	5,110	461	1,668	35	0	14,824	559
Total Places & Organisational Capacity Schemes	178,557	100,126	62,565	50,005	34,648	15,357	32,510	8,303	2,981	177,773	-784
Corporate Services											
Ongoing Schemes											
NHS LINK / Connected Cheshire	80	77	2	2	0	2	0	0	0	77	-2

CHESHIRE EAST - CAPITAL PROGRAMME 2011-12

as at 31st March 2012 (Final Outturn)

Annex 2 Appendix 1

Department/Scheme	2011/12 In-Year Budget						Forecast 2012/13 Onwards				
	Total	Prior	In Year	Forecast	Actuals	Variance	Forecast	Forecast	Forecast	Total Forecast	Variance From
	Approved Budget	Year Spend	Budget	Expenditure as at TQR	as at 31st March 2012 (Final Outturn)	Between Forecast & Actual Expenditure	Expenditure	Expenditure	Expenditure	Expenditure	Total Approved budget
	£000's	£000's	2011-12	2011-12	2011-12	2011-12	2012-13	2013-14	2014-15	£000's	£000's
ICT Small Projects Block New scheme	153	112	41	41	43	-2	0	0	0	155	2
Information Management	1,409	706	704	255	268	-13	436	0	0	1,410	0
Development Management System	437	423	14	14	116	-102	0	0	0	539	102
Click into Cheshire	39	32	7	7	0	7	0	0	0	32	-7
Government Connect	290	58	232	182	168	14	64	0	0	290	0
ICT Security & Research	209	138	71	71	106	-35	0	0	0	244	35
Flexible & Mobile Working	1,171	360	270	150	141	9	400	270	0	1,171	0
Data Centre Macclesfield	495	28	467	167	423	-256	44	0	0	495	0
Single Revenue & Benefits Systems	503	447	56	56	55	1	0	0	0	502	-1
Integrated Legal ICT System	60	1	59	41	40	1	13	5	0	60	0
Accident Reporting system New scheme	18	10	8	8	5	3	3	0	0	18	0
Essential Replacement 10-11	2,384	1,286	1,098	500	865	-365	191	0	0	2,342	-42
ICT Security	185	104	81	30	84	-54	0	0	0	188	3
Internet Service Provision	142	0	142	142	0	142	0	0	0	0	-142
IPT Harmonisation	725	313	412	100	0	100	412	0	0	725	0
Oracle Optimisation	3,960	1,579	732	650	480	170	1,077	824	0	3,960	0
Total Ongoing Schemes	12,259	5,674	4,396	2,416	2,793	-377	2,640	1,099	0	12,208	-51
New Schemes											
WAN Hardware	275	0	182	0	1	-1	274	0	0	275	0
ICT Rural Broadband Project	530	0	530	130	112	18	418	0	0	530	0
ICT Security 11/12	195	0	195	20	22	-2	135	0	0	157	-38
Customer Access in Libraries	77	0	77	77	0	77	77	0	0	77	0
Total New Schemes	1,077	0	984	227	135	92	904	0	0	1,039	-38
Total Corporate Services Schemes	13,336	5,674	5,380	2,643	2,927	-284	3,545	1,099	0	13,247	-89
Total Cheshire East Council - Capital Programme	297,573	172,467	95,331	72,333	50,222	22,111	59,182	11,886	2,981	295,948	-1,625